

# Memorandum

To: CHAIR AND COMMISSIONERS  
CALIFORNIA TRANSPORTATION COMMISSION

CTC Meeting: June 11, 2013

Reference No.: 2.8b. (1)  
Action Item

From: NORMA ORTEGA  
Chief Financial Officer

Prepared by: Rachel Falsetti  
Division Chief  
Transportation Programming

Subject: **REQUEST TO EXTEND THE PERIOD OF CONTRACT AWARD FOR STATE  
ADMINISTERED PROJECTS ON THE STATE HIGHWAY SYSTEM, PER  
RESOLUTION G-06-08  
WAIVER 13-27**

## **RECOMMENDATION:**

The Department of Transportation (Department) recommends the California Transportation Commission (Commission) approve time extensions for the period indicated for three State Highway Operation and Protection Program (SHOPP) projects described on the attachment.

## **ISSUE:**

On December 6, 2012, the Commission allocated \$40,552,000 for three SHOPP projects. In accordance with Resolution G-06-08, the deadline to award contracts for projects allocated in December 2012 is June 30, 2013. The Department will not be able to meet the deadlines for these projects and is requesting time extensions for the period of contract award. The attachment shows the details of each project and the delays that have resulted in the extension request.

## **BACKGROUND:**

In June 2006, the Commission adopted Resolution G-06-08, making the six-month period to award a permanent requirement under the State Transportation Improvement Program (STIP) Guidelines.

Attachment

## 2.8b.(1) Time Extension / Waiver - Contract Award Waiver 13-27

Project Number	Dist-PPNO	EA	County-Route	Description	Fund Source	Allocated Amount (x \$1,000)	Allocation Date	Request	
								Months	until end of (month-yr)
1	03-3296	1F110	ED-50	Replace drainage systems and install Best Management Practices (BMP) treatment for storm water runoff.	SHOPP	\$ 4,735	12/06/12	6	Dec-2013
<p><b>Reason for Delay:</b> Bids opened on March 18, 2013. Contract was not awarded to the lowest bidder due to bid protests from the second and third low bidders. After review of the bid proposals and the bid protests, all bids were rejected as authorized by the bidding documents. The 6-month time extension will allow sufficient time to re-advertise the project and award the contract.</p>									
2	04-5302C	0A090	SOL-80	Lengthen acceleration lane of west-bound Alamo Creek on-ramp to allow for sufficient traffic merge distance and improve traffic safety.	SHOPP	\$ 1,617	12/06/12	6	Dec-2013
<p><b>Reason for Delay:</b> Bid opening for this project was delayed due to bidder inquiries and was opened on March 26, 2013. The contract was not awarded to the lowest bidder as he was non-responsive due to bid protest. This 6-month time extension will allow the department sufficient time to analyze the bid results and award the contract to the next responsible and responsive bidder.</p>									
3	07-0309N	1170U	LA-10	Replace 8.0 lane miles of existing asphalt pavement with concrete, and replace median barriers, signs, lighting, ramp meters and improve drainage.	SHOPP	\$ 34,200	12/06/12	6	Dec-2013
<p><b>Reason for Delay:</b> Project schedule has been delayed due to right of way issues. The necessary right of way cannot be obtained from West Covina Redevelopment Agency (WCRA) as the agency has been annulled. Department of Finance (DOF) is reviewing all land holdings of WCRA. Until such review is final, no action can be taken for the transfer of any parcel. The project is currently scheduled for advertise on September 18, 2013 with bid opening of November 7, 2013.</p>									